

SHIPYARD HEADING

JOB ORDER

ESTIMATE NO.

7-11-55

SHIP/ACTIVITY/OBJECT

SHIP NO.

ITEM NO.

DATE DWG. REQ.

DATE J.O. REQ.

DATE MAT'L REQ.

USS PAMPANITO (SS383)

55383

36

PRIORITY AUTHORITY

FA

FD

"S" GR.

CMP. PROG. NO.

ALLOT/PROJT.

APPROPRIATION

SUBHEAD

EXPEND. ACCT.

ACCT'G NO.

COST CL.

WORK UNDER QOQN. OF SUPT.

SUPV. P&E

J. O. CODE

229976702

STATUS

REVISION

SUPPLEM'T

FINAL

ASY. FOR

JOB TITLE

Radar Model I.F.F. - Removal

WORK SPECIFICATIONS

A: Disconnect, remove & turn into Store Bldg #483 the following Model MK3 - IFF Radar Equipment. Tag all units being removed.

- 1. One (1) ABK-7 Transponder Set # 2236
- 2. " " " " " " # 2241
- 3. " " BN Responder " # 54
- 4. " " 66AFU Antenna NONE
- 5. " " CTZ-50-ACW Duplexer.
- 6. " " CAGQ-24-AAE Ant Change-Over Sw. #39
- 7. " " CN-23-AGK Relay Junction Box.
- 8. " " CW-23-ABK Control Unit
- 9. " " CW-23-ABH Selector " 21011
- 10. " " Shear Valve
- 11. " " Type N-17-5 IFF Destructor Sw.
- 12. " " NAF-68963-1 BK Junction Box.
- 13. " " CCL-211014 BK Motor Generator.
- 14. \*all connection boxes, switches, indicators, associated with the above equipment to be turned over to Shop 51 for salvaging.
- 15. P&E will issue a Memorandum to turn the above equipment into store.

Notify Supply of Removal for Allowance Book

Completed Sep 15, 1955

B: Remove all cabling, switches, connection boxes, terminal & stuffing tubes for the above Equipment. 51

C: Remove all foundations for the above equipment.  
1. Plug shear valve hole through hull using standard method.  
2. Do incidental ship fitting. 11

D: Remove Shear Valve & turn over to Shop 67.

PREPARED BY	DATE	JOB ORDER APPROVED	DATE	LABOR \$	LABOR-MAN HOURS
WORK COMPLETE	DATE	WORK SATISFACTORY	DATE	OVERHEAD \$	TIME
WORK COMPLETED AND MATERIAL DISPOSED	EXCESS	END OF SHOP)		MATERIAL \$	TOTAL COST

JOB ORDER

12ND 5467 (REV. 1-55)

ESTIMATE NO.

7-11-55

SHIPYARD HEADING

JOB ORDER

SHIP/ACTIVITY/OBJECT

USS PAMPANITO (SS 383)

SHIP NO.

ITEM NO.

DATE DWG. REQ.

DATE J.O. REQ.

DATE MAT'L REQ.

PRIORITY

AUTHORITY

FA

FD

"S" GR.

CMP. PROG. NO.

ALLOT/PROJT.

APPROPRIATION

SUBHEAD

EXPEND. ACCT.

ACCT'G NO.

COST CL.

WORK UNDER COGN. OF SUPT.

SUPV. P&E

J. O CODE

22 997 6702

STATUS

REVISION

SUPPLEM'T

FINAL

ASTF FOR

JOB TITLE

Continued Sheet #2

WORK SPECIFICATIONS

WORK SPECIFICATIONS	SHOP	DATE TO COMPLETE	ESTIM. MAN HOURS
1. Unbolt equipment being removed.	38		8
E: Remove copper protecting tubing from the Shear Table in hull to the UGAFU Antenna as requested by Shop 67.	56		8
F: Do incidental drilling & chipping.	115		16
G: Do welding & burning.	26		8
H: Remove & replace sheet metal interference.	17		8
I: Replace cork in disturbed areas.	64		16
J: Paint disturbed areas.	71		16

PREPARED BY

H Wallace Code 235

DATE

7-11-55

JOB ORDER APPROVED

K aam

DATE

7/2

LABOR

\$ 630

LABOR-MAN HOURS

240

WORK COMPLETE

DATE

WORK SATISFACTORY

DATE

\$ 450

6702

WORK COMPLETED AND MATERIAL DISPOSED OF

ACCESS

(HEAD OF SHOP)

MATERIAL

\$ 20

T COST

\$ 1100

**JOB ORDER**  
12ND 5467 (REV.)

ESTIMATE NO.

DATE

SHIPYARD HEADING

JOB ORDER

8-2-55

SHIP/ACTIVITY/OBJECT

SHIP NO.

ITEM NO.

DATE DWG. REQ.

DATE J.O. REQ.

DATE MAT'L REQ.

USS PAMPANITO

55383

36

PRIORITY AUTHORITY

FA

FD

S' GR.

CMP. PROG. NO.

26 07

9

ALLOT/FROJT.

APPROPRIATION

SUBHEAD

EXPEND. ACCT.

ACCT'G NO.

COST CL.

WORK UNDER COGN. OF SUPT.

SUPV. P&E

J. O. CODE

STATUS

REVISION

SUPPLEM'T

FINAL

ASTF FOR

229976702

JOB TITLE

SHOP

DATE TO COM- PLETE

ESTIM. MAN HOURS

Radar Model I.F.F. - Removal

WORK SPECIFICATIONS

A: Furnish Rigger & gear

72

8

Info

67

0

PREPARED BY <i>H. Wallace</i>	DATE 8-2-55	JOB ORDER APPROVED <i>[Signature]</i>	DATE 8/3	LABOR \$ 20	LABOR-MAN HOURS 8
WORK COMPLETE	DATE	WORK SATISFACTORY	DATE	OVERHEAD \$ 15	TIME 6702-1
WORK COMPLETED AND ALL EXCESS MATERIAL DISPOSED OF				(HEAD OF SHOP)	MATERIAL \$
					TOTAL COST \$ 35

J.O. 6702

15 July 1955 - Removed ABK Transformers  
# 2236 & 2241

Removed BK 114 switch

Removed BM Responder Serial # 574

Removed CT2-50 ACW Duplicator

Removed CAGG-21-AAL Ant. Chng over Sw  
Serial # 39

Removed I.H. indicator in use light

Removed Distr. Circuit on light